

Job Information

Job #: 135875 Date: April 10, 2018

Priority: 2 Authorized OT: No Authorized by:

Customer Information

Name: Central Arkansas Water Motor#:

Name Plate Information

Manufacturer: Siemens Allis Enclosure: Open Drop Proof Horsepower/kW: 2250

(ODP)

Serial#: 47743 Model#: Service Factor: 1.15

Frame: Rated RPM: 900 Rated Voltage: 4160

Phase: 3 Rated Amps: 240 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.090940 0.090880 0.090980 0.1

Test Run Inspection

pection Date April 10, 2018

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

Phase A Phase B Phase C

No Load Voltage 574.4 580.9 577.8

No Load Current 76.63 80.22 82.15

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:	61			
TIME	DE	Degree Change	ODE	Degree Change
START:	61	0	61	0
5 MIN:	62	1	68	7
10 MIN:	65	4	78	17
15 MIN:	66	5	85	24
20 MIN:	66	5	89	28
25 MIN:	68	7	91	30
30 MIN:	76	15	97	36
35 MIN:	77	16	113	42
40 MIN:	77	16	114	43
45 MIN:	78	17	116	45
50 MIN:	78	17	116	45
55 MIN:	79	18	117	46
60 MIN:	80	19	118	47



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE 0.026 0.029 0.014

ODE 0.028 0.032 0.016

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Marc Pilgrim

Service Tech signature:

Man / S