

Job Information

Job #: 136710 Date: February 20,

2018

Priority: 1A Rush/OT Authorized OT: No Authorized by: Bob Obanonn

Customer Information

Name: KTG Motor#:

Name Plate Information

Manufacturer: GE Enclosure: Open Drop Proof Horsepower/kW: 250

(ODP)

Serial#: CX112044 Model#: 5K449A2226 Service Factor:

Frame: 449 LL Rated RPM: 1780 Rated Voltage: 2300

Phase: 3 Rated Amps: 60.3 Cycles: 60

Special design: Yes



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.690700 0.692100 0.691900 0.2

Test Run Inspection

Date February 20, 2018

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

Phase A Phase B Phase C

2305 2289 2242 No Load Voltage

20 20 No Load Current 19

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.

84

11



Test Run Inspection (Continued)

88

Ambient Temp: 73

TIME	DE	Degree Change	ODE	Degree Change
START:	73	0	73	0
5 MIN:	78	5	76	3
10 MIN:	85	12	82	9

15

20 MIN:

15 MIN:

25 MIN:

30 MIN:

35 MIN:

40 MIN:

45 MIN:

50 MIN:

55 MIN:

60 MIN:



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE 0.054 0.053 0.034

ODE 0.054 0.047 0.034

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Marc Pilgrim

Service Tech signature:

Mare Pos