

#### **Job Information**

Job #: 137755 Date: October 12,

2018

Priority: — Authorized OT: No Authorized by:

#### **Customer Information**

Name: Most Motor#: 137755

#### **Name Plate Information**

Manufacturer: Weg Enclosure: Weather Protected Horsepower/kW: 1000

II (WPII)

Serial#: 135198 03 05 Model#: MGP 8809 Service Factor: 1.15

Frame: Rated RPM: 713 Rated Voltage: 4160

Phase: 3 Rated Amps: 135 Cycles: 60

Special design: No



## **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

**Winding Resistance Incoming** 

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing

## **Test Run Inspection**

Date October 12, 2018

— I have merged this motor and verified that all electrical tests are complete!

#### **Power Supply**

,	Phase A	Phase B	Phase C
No Load Voltage	4160	4160	4160
No Load Current	50	45	50

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

Ambient Temp: 77

TIME	DE	Degree Change	ODE	Degree Change
START:	77	0	77	0
5 MIN:	78	1	78	1
10 MIN:	79	1	79	1
15 MIN:	80	1	79	0

20 MIN:

25 MIN:

30 MIN:

35 MIN:

40 MIN:

45 MIN:

50 MIN:

55 MIN:

60 MIN:



## **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE 0.019 0.021 0.019

ODE 0.017 0.024 0.019

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

## **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Michael

Service Tech signature: