

#### **Job Information**

Job #: 140490 Date: September 5,

2019

Priority: Authorized OT: No Authorized by:

**Customer Information** 

Name: Hslr Motor#: 140490

**Name Plate Information** 

Manufacturer: Reliance Enclosure: **Totally Enclosed** Horsepower/kW: 40

Fan Cooled

Serial#: Model#: Service Factor:

Rated RPM: Frame: 324T 1775 Rated Voltage: 230/460

Phase: Rated Amps: Cycles: 60 3

Special design:

No

Date

September 4, 2019



## **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

**Winding Resistance Incoming** 

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.146740 0.147890 0.148890 1.5

**Test Run Inspection** 

•

Yes I have merged this motor and verified that all electrical tests are complete!

**Power Supply** 

Phase A Phase B Phase C

No Load Voltage 459.2 461.3 460.2

No Load Current 19.8 22.28 19.63

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

Ambient Temp: 75

20 MIN:

25 MIN:

40 MIN:

TIME DE Degree Change ODE Degree Change

START: 75 0 75 0

5 MIN: 83 8 82 7

10 MIN: 85 2 83 1

15 MIN: 86 1 84 1

30 MIN:

35 MIN:

45 MIN:

50 MIN:

55 MIN:

60 MIN:



DE

### **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal	VDE	Axial
0.028	0.015	0.032

ODE 0.022 0.025 0.033

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

### **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Shawn

Service Tech signature:

And Jak