

Job Information

Job #: 142425 Date: May 7, 2020

Priority: — Authorized OT: No Authorized by: Terry f

Customer Information

Name: U of Memphis Motor#:

Name Plate Information

Manufacturer: Marathon Enclosure: Open Drop Proof Horsepower/kW: 150

(ODP)

Serial#: Na Model#: 7b444t Service Factor: 1.15

Frame: 444ts Rated RPM: 1785 Rated Voltage: 480

Phase: 3 Rated Amps: 175 Cycles:

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.5 0.5 0.4 0.5

Test Run Inspection

Date May 7, 2020

— I have merged this motor and verified that all electrical tests are complete!

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	460	460	460
No Load Current	59.9	60	57.6

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp: 75

TIME	DE	Degree Change	ODE	Degree Change
START:	75	0	75	0
5 MIN:	76	1	76	1
10 MIN:	77	1	77	1
15 MIN:	79	2	78	1

20 MIN:

25 MIN:

30 MIN:

35 MIN:

40 MIN:

45 MIN:

50 MIN:

55 MIN:

60 MIN:



DE

Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal	VDE	Axial
0.055	0.049	0.039

ODE 0.056 0.054 0.038

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Terry f

Service Tech signature:

7