

Job Information

Job #: 94688 Date: September 1,

2018

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Future Fuel Motor#:

Name Plate Information

Manufacturer: Siemens Enclosure: Explosion-proof Horsepower/kW: 30

enclosures (EXPL/

Serial#: Service Factor:

Frame: Rated RPM: Rated Voltage:

Phase: Rated Amps: Cycles:

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.303 0.304 0.3

Test Run Inspection

spection Date September 1, 2018

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

Phase A Phase B Phase C

No Load Voltage 460 457 459

No Load Current 7.5 7.3 7.2

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:

TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:	88		88	
10 MIN:	92		92	
15 MIN:	93		92	
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				

7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 fax 901-873-5301 CENTRAL ARKANSAS 6812 Lindsey Rd. Little Rock, AR 72206 Phone 501-375-9178 Fax 501-375-4254



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.04	0.04	0.01
ODE	0.02	0.01	0.00

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Adsers Wilms