

Job Information

Job #: 95373 Date: March 29, 2019

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Arkansas Electric Motor#:

Name Plate Information

Manufacturer: Allis Chambers Enclosure: Open Drop Proof Horsepower/kW: 800

(ODP)

Serial#: Service Factor: 1.15

Frame: Rated RPM: 1775 Rated Voltage: 4000

Phase: 3 Rated Amps: 99 Cycles: 60

Special design: No

Date

March 29, 2019



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.00 0.00 0.00 0.00

Test Run Inspection

— I have merged this motor and verified that all electrical tests are complete!

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	4098	4098	4102
No Load Current	18.5	18.4	16.6

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:

TIME DE Degree Change ODE Degree Change

START: 67 65

5 MIN:

10 MIN:

15 MIN: 119.8 120.7

20 MIN:

25 MIN:

30 MIN: 124.2 126.3

35 MIN:

40 MIN:

45 MIN: 127.9 132.4

50 MIN:

55 MIN:

60 MIN:



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE 0.019 0.036 0.022

ODE 0.018 0.031 0.006

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Robert Wiley