

Job Information

Job #: 95610 Date: September 12,

2019

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Welspun Motor#:

Name Plate Information

Manufacturer: US Enclosure: Open Drop Proof Horsepower/kW: 40

(ODP)

Serial#: L12-BF47A-M Model#: BF478 Service Factor: 1.15

Frame: 324TPH Rated RPM: 1780 Rated Voltage: 460

Phase: 3 Rated Amps: 49 Cycles: 60

Special design: No

Date

September 12, 2019



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.00 0.00 0.00 0.00

Test Run Inspection

•

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

Phase A Phase B Phase C

No Load Voltage 457 456 457

No Load Current 14.2 14.3 13.9

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:					
TIME	DE	Degree Change	ODE	Degree Change	
START:					
5 MIN:					
10 MIN:					
15 MIN:					
20 MIN:					
25 MIN:					
30 MIN:					
35 MIN:					
40 MIN:					
45 MIN:					
50 MIN:					
55 MIN:					
60 MIN:					



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.11	05	0.04
ODE	0.05	0.06	0.02

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Dobert Biller