

#### **Job Information**

Job #: 95871 Date: September 9,

2019

Priority: — Authorized OT: No Authorized by:

**Customer Information** 

Name: Welspun Motor#:

**Name Plate Information** 

Manufacturer: Baldor Enclosure: Totally Enclosed Horsepower/kW: 40

Fan Cooled

Serial#: C1303190647 Model#: Service Factor: 1.15

Frame: 324TC Rated RPM: 1775 Rated Voltage: 230/460

Phase: 3 Rated Amps: 96/48 Cycles: 60

Special design: No



## **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.00 0.00 0.00 0.00

### **Test Run Inspection**

Date September 9, 2019

Yes I have merged this motor and verified that all electrical tests are complete!

**Power Supply** 

Phase A Phase B Phase C

No Load Voltage 461 458 460

No Load Current 19.8 20 19.4

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



## **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE 0.039 0.041 0.015

ODE 0.025 0.014 0.013

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

### **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Hobert Wilen