

### **Job Information**

Job #: 96058 Date: February 7, 2020

Priority: — Authorized OT: No Authorized by:

**Customer Information** 

Name: Welspun Motor#:

**Name Plate Information** 

Manufacturer: Wet Enclosure: Totally Enclosed Horsepower/kW: 100

Fan Cooled

Serial#: Service Factor: 1.25

Frame: 404/5T Rated RPM: 1775 Rated Voltage: 460

Phase: 3 Rated Amps: 111 Cycles: 60

Special design: No



## **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

**Winding Resistance Incoming** 

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.00 0.00 0.00 0.00

## **Test Run Inspection**

Date February 7, 2020

— I have merged this motor and verified that all electrical tests are complete!

#### **Power Supply**

· ciici cuppi,			
	Phase A	Phase B	Phase C
No Load Voltage	458	455	456
No Load Current	34.7	33.9	34.5

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



DE

ODE

## **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal	VDE	Axial
0.03	0.01	0.009
0.03	0.01	0.01

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

## **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

John Word