

### **Job Information**

Job #: 94522 Date: September 26,

2018

Priority: — Authorized OT: No Authorized by:

**Customer Information** 

Name: Flake Board Motor#:

**Name Plate Information** 

Manufacturer: Siemens Enclosure: Totally Enclosed Horsepower/kW: 60

Fan Cooled

Serial#: Service Factor:

Frame: Rated RPM: Rated Voltage:

Phase: Rated Amps: Cycles:

Special design: No



## **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

**Winding Resistance Incoming** 

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.124 0.124 0.124 0.2

**Test Run Inspection** 

Date September 26, 2018

Yes I have merged this motor and verified that all electrical tests are complete!

**Power Supply** 

Phase A Phase B Phase C 458 456 456 No Load Voltage No Load Current 26.3 26 25.7

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

#### **Ambient Temp:**

TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:	80		84	
10 MIN:	81		85	
15 MIN:	81		86	
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				

7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 fax 901-873-5301 CENTRAL ARKANSAS 6812 Lindsey Rd. Little Rock, AR 72206 Phone 501-375-9178 Fax 501-375-4254



# **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.01	0.00	0.01
ODE	0.00	0.00	0.00

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

### **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Robert Willow