

Job Information

Job #: 94648 Date: September 24,

2018

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Welspun Motor#:

Name Plate Information

Manufacturer: Siemens Enclosure: Totally Enclosed Horsepower/kW: 11

Fan Cooled

Serial#: N8204824 Model#: 1LA0163-4YA91-Z Service Factor:

Frame: 160M Rated RPM: 1755 Rated Voltage: 460

Phase: 3 Rated Amps: 18 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases C to A Phases A to B Phases B to C Resistive imbalance

Outgoing 1.2 1.2 1.2 1.1

Test Run Inspection

Date September 24, 2018

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	460	458	458
No Load Current	7.8	8.1	7.9

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:						
TIME	DE	Degree Change	ODE	Degree Change		
START:						
5 MIN:						
10 MIN:						
15 MIN:						
20 MIN:						
25 MIN:						
30 MIN:						
35 MIN:						
40 MIN:						
45 MIN:						
50 MIN:						
55 MIN:						
60 MIN:						



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.04	0.9	0.03
ODE	0.07	0.05	0.00

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Terrence Holland

Service Tech signature:

fer of they