

#### **Job Information**

Job #: 94890 Date: December 20,

2018

Priority: — Authorized OT: No Authorized by:

**Customer Information** 

Name: Remington Motor#:

**Name Plate Information** 

Manufacturer: Lincoln Enclosure: Totally Enclosed Horsepower/kW: 30

Fan Cooled

Frame: 286TC Rated RPM: 1760 Rated Voltage: 230/460

Phase: 3 Rated Amps: 74/37 Cycles: 60

Special design: No



### **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.375 0.375 0.375 0.2

**Test Run Inspection** 

pection Date December 20, 2018

Yes I have merged this motor and verified that all electrical tests are complete!

**Power Supply** 

Phase A Phase B Phase C

No Load Voltage 458 455 456

No Load Current 16.9 16.4 15.7

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



## **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE

ODE

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

### **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Robert Wiley