

Job Information

Job #: 97111 Date: August 7, 2020

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: City of Batesville Motor#:

Name Plate Information

Manufacturer: US Enclosure: Totally Enclosed Horsepower/kW: 300

Fan Cooled

Serial#: D04-6361-M-1 Model#: H300S1SS Service Factor: 1.15

Frame: 449TS Rated RPM: 3570 Rated Voltage: 460

Phase: 3 Rated Amps: 326 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.00 0.00 0.00 0.00

Test Run Inspection

Date August 7, 2020

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

 Phase A
 Phase B
 Phase C

 No Load Voltage
 457
 455
 456

 No Load Current
 58.6
 55.8
 54.6

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



DE

ODE

Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal	VDE	Axial
0.04	0.02	0.03
0.03	0.04	0.01

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Losora Wilne