

LR Field Services

Prepared for Almatris Inc/RCP Bauxite (10014)

4701 Alcoa Road
Bauxite AR 72011

Table of Contents

Field Service Ticket	1.0
Field Service Ticket	2.0



Hi-Speed Industrial Service
7030 Ryburn Dr
Millington, Tn 38053
901-873-5300

Field Service Ticket

FolderID: 104957
FormID: 25273107

Almatis Inc/RCP Bauxite (10014)
4701 Alcoa Road
Bauxite, AR 72011

Job Information

- | | |
|---------------------------------|-------------------|
| 1. Hi-Speed Job Number | 104957 |
| 2. Asset Type | pump |
| 3. Make | |
| 4. Model | |
| 5. Serial Number | |
| 6. Customer Asset ID/Asset Name | Clearwater pump 1 |

Service Call Details

- | | |
|---------------------------------------|--|
| 7. Service Objectives | <i>To come out and check the motor and pump to give an opinion on what is wrong with it.</i> |
| 8. Services Performed | <i>I came out and took readings on the motor and the top of the pump. The motor seems to be ok but the bottom of the pump is shaking like a sleeve bearing is bad on something is stuck in the impellor. You can visually see it shaking and feel it in the platform. Customer is going to pull the motor and pump for further evaluation.</i> |
| 9. Service Technician Recommendations | <i>Pull motor and pump for further evaluation</i> |

Approval Signatures

- | | |
|----------------------------------|-------------|
| 10. Service Technician Signature | Trevor Hall |
|----------------------------------|-------------|

- | | |
|------------------------|-------------|
| 11. Customer Signature | Will Reaves |
|------------------------|-------------|



Hi-Speed Industrial Service
7030 Ryburn Dr
Millington, Tn 38053
901-873-5300

Field Service Ticket

FolderID: 104957
FormID: 25287413

Almatis Inc/RCP Bauxite (10014)
4701 Alcoa Road
Bauxite, AR 72011

Job Information

1. Hi-Speed Job Number	104957
2. Asset Type	Verticle stage pump and motor
3. Make	Goulds
4. Model	
5. Serial Number	
6. Customer Asset ID/Asset Name	Clearwater lake pump

Service Call Details

7. Service Objectives

To set the clearance on a 250 hp verticle stage pump and motor.

8. Services Performed

We checked rotation on the brand new motor and then set the clearance on the pump. I raised it about a thread and a half to get maximum pressure. Pump is putting out 145 psi at the head.



9. Service Technician Recommendations

Approval Signatures

10. Service Technician Signature

Trevor Hall

11. Customer Signature

David Wolfe

Hi-Speed Industrial Service disclaims all warranties, both express and implied, relating to the information, reports, opinions and analysis disclosed to the Customer by Hi-Speed. Hi-Speed shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

D-1 SW 1/4