

Job Information

Job #: 139827 Date: November 4,

2019

Priority: 2 Authorized OT: No Authorized by:

Customer Information

Name: KTG Motor#:

Name Plate Information

Manufacturer: Taco Enclosure: Totally Enclosed Horsepower/kW: 75

Fan Cooled

Serial#: RAP7154423004 Model#: Service Factor: 1.15

Frame: 365T Rated RPM: 1775 Rated Voltage: 230/460

Phase: 3 Rated Amps: 170.2/85.1 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.086100 0.85020 0.085310 1.3

Test Run Inspection

Date November 4, 2019

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

Phase A Phase B Phase C 23.85 22.49 25.19 No Load Voltage 460 No Load Current 460 460

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				

0.228



DE

ODE

Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal	VDE	Axial
0.210	0.250	0.235

0.402

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

0.238

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Kelly Felts

Service Tech signature:

Kelly helts