



MILLINGTON, TN

LITTLE ROCK, AR

Job Information

Job #: 140398

Date: October 1, 2019

Priority: —

Authorized OT: No

Authorized by:

Customer Information

Name: LEMM

Motor#: 140398

Name Plate Information

Manufacturer: AJAX

Enclosure : Totally Enclosed
Non-Ventilated

Horsepower/kW: 1.88HP

Serial#:

Model#: R/KBC3-400-6
724376

Service Factor:

Frame:

Rated RPM: 1128

Rated Voltage: 230/460

Phase: 3

Rated Amps: 4.0/2.3

Cycles: 60

Special design: No

WEST TENNESSEE

7030 Ryburn Drive
Millington, TN 38053
Phone 901-873-5300
Fax 901-873-5301

CENTRAL ARKANSAS

6812 Lindsey Rd.
Little Rock, AR 72206
Phone 501-375-9178
Fax 501-375-4254



MILLINGTON, TN

LITTLE ROCK, AR

AC Electrical Inspection

Megs at reassembly: Good

Surge at reassembly: Good

Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B

Phases B to C

Phases C to A

Resistive imbalance

Outgoing

Test Run Inspection

Date October 1, 2019

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	230.9	232.4	231.6
No Load Current	1.183	1.451	1.289

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.

WEST TENNESSEE
7030 Ryburn Drive
Millington, TN 38053
Phone 901-873-5300
Fax 901-873-5301

CENTRAL ARKANSAS
6812 Lindsey Rd.
Little Rock, AR 72206
Phone 501-375-9178
Fax 501-375-4254



MILLINGTON, TN

LITTLE ROCK, AR

Test Run Inspection (Continued)

Ambient Temp: 72

TIME	DE	Degree Change	ODE	Degree Change
START:	72	0	72	0
5 MIN:	73	1	73	1
10 MIN:	74	1	74	1
15 MIN:	76	2	76	2
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				

WEST TENNESSEE

7030 Ryburn Drive
Millington, TN 38053
Phone 901-873-5300
Fax 901-873-5301

CENTRAL ARKANSAS

6812 Lindsey Rd.
Little Rock, AR 72206
Phone 501-375-9178
Fax 501-375-4254

Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.020	0.017	0.018
ODE	0.019	0.021	0.019

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos



Yes, the shaft has been isolated for delivery.

Service Tech name: Michael

Service Tech signature: