

Job Information

Job #:	140569				Date:	September 23, 2019
Priority:	_	Authorized OT:	No	Authorized by:	Tdf	

Customer Information

Name:	Micro port	Мо	otor#:

Name Plate Information

Baldor	Enclosure :	Open Drop Proof (ODP)	Horsepower/kW:	25
	Model#:	Ejmm25	Service Factor:	
256jm	Rated RPM:	3600	Rated Voltage:	460
3	Rated Amps:	56/28	Cycles:	
	256jm	Model#: 256jm Rated RPM:	(ODP) Model#: Ejmm25 256jm Rated RPM: 3600	(ODP)

Special design: No

WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301



AC Electrical Inspection

Megs at reassem	bly: Good	Surge at reassembly:	Good	Hi-pot reassembly: Good			
Winding Resistance Incoming							
	Phases A to B	Phases B to C	Phases C to A	Resistive imbalance			
Outgoing	1.3	2.3	3.3	0.3			
Test Run Inspection Date September 23, 2019							
_	I have merged this motor and verified that all electrical tests are complete!						

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	460	460	460
No Load Current	7.8	84	8.3

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.

WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301



MILLINGTON, TN LITTLE ROCK, AR

Test Run Inspection (Continued)

Ambient Temp:	72			
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				

VEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak	(Readings should be less than .08 In/Sec Peak)		
	Horizontal	VDE	Axial
DE	0.034	0.026	0.019
ODE	0.033	0.045	0.023

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos









Yes, the shaft has been isolated for delivery.

Service Tech name: Tdf

Service Tech signature:



WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301