

Job Information

Job #:	141917				Date:	May 5, 2020
Priority:	_	Authorized OT:	No	Authorized by:		

Customer Information

Name:	KTG	N	lotor#:	141917

Name Plate Information

Manufacturer:	TECO	Enclosure :	Totally Enclosed Fan Cooled	Horsepower/kW:	400
Serial#:	YC.AC17A509-1	Model#:	AEHA-FB	Service Factor:	1.15
Frame:	5011C	Rated RPM:	1184	Rated Voltage:	2300/4610
Phase:	3	Rated Amps:	96.1/53.1	Cycles:	60

Special design: No

WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301



AC Electrical Inspection

Megs at reassembly:	Good	Surge at reassemb	bly: Good	Hi-pot reassembly: Good				
Winding Resistance I	Winding Resistance Incoming							
Phas	ses A to B	Phases B to C	Phases C to	A Resistive imbalance				
Outgoing								
Test Run InspectionDateMay 5, 2020								
Yes I have merged this motor and verified that all electrical tests are complete!								
Power Supply								
		Phase A	Phase B	Phase C				
No Load Voltage		4158	4160	4159				
No Load Current 27		27	26	27				
Temperatures: (Degrees Fahrenheit)								

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.

WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301



MILLINGTON, TN LITTLE ROCK, AR

Test Run Inspection (Continued)

Ambient Temp:	78			
TIME	DE	Degree Change	ODE	Degree Change
START:	78	0	78	0
5 MIN:	79	1	79	1
10 MIN:	81	2	81	2
15 MIN:	83	2	83	2
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				

VEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak	(Readings should be less than .08 In/Sec Peak)			
	Horizontal	VDE	Axial	
DE	0.037	0.041	0.022	
ODE	0.039	0.043	0.024	

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos









Yes, the shaft has been isolated for delivery.

Service Tech name: Michae

Michael Jordan

Service Tech signature:

WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301