

Job Information

Job #: 94245 Date: June 11, 2018

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Delta Plastics Motor#:

Name Plate Information

Manufacturer: Allen-Bradley Enclosure: Open Drop Proof Horsepower/kW: 600

(ODP)

Serial#: 6570703 Model#: Service Factor:

Frame: L4046 Rated RPM: 1780 Rated Voltage: 460

Phase: 3 Rated Amps: 667 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 9.967 9.952 9.984 0.2

Test Run Inspection

Date

— I have merged this motor and verified that all electrical tests are complete!

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	454	456	456
No Load Current	179.3	183.5	177.3

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.02	0.04	0.00
ODE	0.04	0.01	0.00

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Lynn McDonald

Service Tech signature:

Lon Mill and