

### **Job Information**

Job #: 94509 Date: September 7,

2018

Priority: — Authorized OT: No Authorized by:

**Customer Information** 

Name: Delta Plastics Motor#:

**Name Plate Information** 

Manufacturer: Lesson Enclosure: Totally Enclosed Horsepower/kW: 15 kW

Fan Cooled

Serial#: C160T1FZ44A/ Model#: Service Factor:

KAD28240

Frame: 160L Rated RPM: 1775 Rated Voltage: 230/460

Phase: 3 Rated Amps: 49/24.5 Cycles: 60

Special design: No



## **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

**Winding Resistance Incoming** 

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.312 0.312 0.312 0.1

## **Test Run Inspection**

Date

— I have merged this motor and verified that all electrical tests are complete!

#### **Power Supply**

	Phase A	Phase B	Phase C
No Load Voltage	463	460	462
No Load Current	8.2	8.2	8.

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



## **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.08	0.01	0.02
ODE	0.07	0.02	0.03

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

## **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Lynn McDonald

Service Tech signature:

Zyn McDn 11