



MILLINGTON, TN

LITTLE ROCK, AR

## Job Information

Job #: 94619

Date: August 28, 2018

Priority: —

Authorized OT: No

Authorized by:

## Customer Information

Name: Richland Foods

Motor#:

## Name Plate Information

Manufacturer:	Baldor	Enclosure :	Totally Enclosed Fan Cooled	Horsepower/kW:	100
Serial#:	A1102172062	Model#:	P40C240	Service Factor:	1.15
Frame:	405T	Rated RPM:	1785	Rated Voltage:	460
Phase:	3	Rated Amps:	112	Cycles:	60
Special design:	No				

**WEST TENNESSEE**  
7030 Ryburn Drive  
Millington, TN 38053  
Phone 901-873-5300  
Fax 901-873-5301

**CENTRAL ARKANSAS**  
6812 Lindsey Rd.  
Little Rock, AR 72206  
Phone 501-375-9178  
Fax 501-375-4254



### AC Electrical Inspection

Megs at reassembly: Good      Surge at reassembly: Good      Hi-pot reassembly: Good

#### Winding Resistance Incoming

	Phases A to B	Phases B to C	Phases C to A	Resistive imbalance
Outgoing	51.0	51.2	51.0	0.4

### Test Run Inspection

Date August 28, 2018

Yes      I have merged this motor and verified that all electrical tests are complete!

#### Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	462	460	461
No Load Current	33.6	33.4	32.8

#### Temperatures: (Degrees Fahrenheit)

**Test run ball-bearing motors for 15 minutes.**

**Test run sleeve bearing motors for 60 minutes.**

Temperature rise at the end of test run should be less than 2° every five minutes.



## Test Run Inspection (Continued)

### Ambient Temp:

TIME	DE	Degree Change	ODE	Degree Change
------	----	---------------	-----	---------------

START:

5 MIN:

10 MIN:

15 MIN:

20 MIN:

25 MIN:

30 MIN:

35 MIN:

40 MIN:

45 MIN:

50 MIN:

55 MIN:

60 MIN:

## Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.04	0.07	0.02
ODE	0.09	0.09	0.03

### Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

## Additional photos



Yes, the shaft has been isolated for delivery.

Service Tech name: Terrence Holland

Service Tech signature: