

#### **Job Information**

Job #: 94836 Date: February 26,

2019

Priority: — Authorized OT: No Authorized by:

**Customer Information** 

Name: Delete Motor#:

**Name Plate Information** 

Manufacturer: Baldor Enclosure: Explosion-proof Horsepower/kW: 15

enclosures (EXPL/

Serial#: Service Factor:

Frame: 254T Rated RPM: 1765 Rated Voltage: 230/460

Phase: 3 Rated Amps: 36.2/18.1 Cycles: 60

Special design: No

Date

February 26, 2019



## **AC Electrical Inspection**

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

**Winding Resistance Incoming** 

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.595 0.590 0.600 1.0

**Test Run Inspection** 

Yes I have merged this motor and verified that all electrical tests are complete!

**Power Supply** 

Phase A Phase B Phase C

No Load Voltage 457 454 459

No Load Current 6.9 7.1 6.8

**Temperatures: (Degrees Fahrenheit)** 

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



# **Test Run Inspection (Continued)**

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



## **Test Run Inspection (Continued)**

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE

ODE

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

### **Additional photos**







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

HOGER D'Slar