

Job Information

Job #: 95401 Date: June 4, 2019

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Stuttgart Flour Motor#:

Name Plate Information

Manufacturer: Marathon Enclosure: Open Drop Proof Horsepower/kW: 500

(ODP)

Serial#: WAA063778 Model#: Service Factor: 1.15

Frame: 449T Rated RPM: 1800-4500 Rated Voltage: 460

Phase: 3 Rated Amps: 165 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.00 0.00 0.00 0.00

Test Run Inspection

Date June 4, 2019

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

Phase A Phase B Phase C

No Load Voltage 456 455 456

No Load Current 161.0 152.9 153.9

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



DE

ODE

Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal	VDE	Axial
0.01	0.033	0.014
0.021	0.022	0.015

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: **Robert Wiley**

Service Tech signature: