

Job Information

Job #:	95901				Date:	September 4, 2019
Priority:	_	Authorized OT:	No	Authorized by:		

Customer Information

Name: Sage V Foods Motor#:

Name Plate Information

Manufacturer:	Baldor	Enclosure :	Totally Enclosed Fan Cooled	Horsepower/kW:	40
Serial#:	C1904260377	Model#:		Service Factor:	1.15
Frame:	324TCZ	Rated RPM:	1775	Rated Voltage:	230/460
Phase:	3	Rated Amps:	96/48	Cycles:	60

Special design: No

WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301 CENTRAL ARKANSAS 6812 Lindsey Rd. Little Rock, AR 72206 Phone 501-375-9178 Fax 501-375-4254



AC Electrical Inspection

Megs at reassem	oly: Good	Surge at reassembly:	Good	Hi-pot reassembly: Good			
Winding Resistance Incoming							
	Phases A to B	Phases B to C	Phases C to A	Resistive imbalance			
Outgoing	0.00	0.00	0.00	0.00			
Test Run I	nspection		Date	September 4, 2019			

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	460	460	460
No Load Current	20.6	19.8	20.0

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.

WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301 CENTRAL ARKANBAS 6812 Lindsey Rd. Little Rock, AR 72206 Phone 501-375-9178 Fax 501-375-4254



MILLINGTON, TN LITTLE ROCK, AR

Test Run Inspection (Continued)

Ambient Temp:

TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				

CENTRAL ARKANSAS 6812 Lindsey Rd. Little Rock, AR 72206 Phone 501-375-9178 Fax 501-375-4254



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak	(Readings should be le	ess than .08 In/Sec Peak	Peak)	
	Horizontal	VDE	Axial	
DE	0.03	0.01	0.03	

ODE

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos









Yes, the shaft has been isolated for delivery.

Service Tech name:

Chris Wiley

Service Tech signature:



WEST TENNESSEE 7030 Ryburn Drive Millington, TN 38053 Phone 901-873-5300 Fax 901-873-5301 CENTRAL ARKANSAS 6812 Lindsey Rd. Little Rock, AR 72206 Phone 501-375-9178 Fax 501-375-4254