

Job Information

Job #: 95974 Date: September 26,

2019

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Arkansas Electric Motor#:

Name Plate Information

Manufacturer: Toshiba Enclosure: Open Drop Proof Horsepower/kW: 100

(ODP)

Serial#: 90800278 Model#: 810006UGF4U3 Service Factor: 1.15

Frame: 444T Rated RPM: 1180 Rated Voltage: 230/460

Phase: 3 Rated Amps: 246/123 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing

Test Run Inspection

Date September 26, 2019

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

	Phase A	Phase B	Phase C
No Load Voltage	459	455	457
No Load Current	41.8	41.1	40.9

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:				
TIME	DE	Degree Change	ODE	Degree Change
START:				
5 MIN:				
10 MIN:				
15 MIN:				
20 MIN:				
25 MIN:				
30 MIN:				
35 MIN:				
40 MIN:				
45 MIN:				
50 MIN:				
55 MIN:				
60 MIN:				



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

Horizontal VDE Axial

DE 0.009 0.005 0.01

ODE 0.02 0.008 0.007

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Terrence Holland

Service Tech signature:

Levence Hollen