

**Field Service Ticket** 

FolderID: 102701 FormID: 20242440

7030 Ryburn Dr Millington, Tn 38053 901-873-5300

Hi-Speed Industrial Service

**Georges Inc** 1810 S. St. Louis Street Batesville, AR 72501

Job Information			
1.	Hi-Speed Job Number	102701	
2.	Asset Type	Ammonia compressor motor	
3.	Make		
4.	Model		
5.	Serial Number		
6.	Customer Asset ID/Asset Name	Ammonia compressor	
Service Call Details		To the second se	
7.	Service Objectives		
	Change out contactors and start motor.		

. Services Performed P8

Removed old contactors and traced back all the wires to identify what was needed and what could be taken out. Installed new contactors and wired them up. Installed an interlock wire to both overloads so if one trips it shuts down the unit instantly. We test ran the contactors with a test start without the motor leads and it worked properly so I installed the motor leads and tried to test run. The test run failed because it tripped the overloads. I then checked all wires at motor connection to the cabinet to double check nothing was wired wrong and also ran a surge test on the motor windings on both wye and delta connections. I had a bad pattern with the power factor correction capacitors in the circuit so I removed them and proceeded with the test. Everything passed all tests so we started the motor again and it ran great. We ran for 30 minutes. Motor pulled around 220 amps and the voltage is 464, 462 and 463. I also took vibration data on the motor while running.

















9. Service Technician Recommendations

## **Approval Signatures**

10. Service Technician Signature

**Trevor Hall** 

11. Customer Signature

Robert Allen

Hi-Speed Industrial Service disclaims all warranties, both express and implied, relating to the information, reports, opinions and analysis disclosed to the Customer by Hi-Speed. Hi-Speed shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.