

Job Information

Job #: 94706 Date: July 12, 2019

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Riceland Foods Motor#:

Name Plate Information

Manufacturer: Siemens Enclosure: Totally Enclosed Horsepower/kW: 200

Fan Cooled

Serial#: Model#: 1LA04496SE42 Service Factor: 1.15

Frame: 449TS Rated RPM: 1185 Rated Voltage: 460

Phase: 3 Rated Amps: 222 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing 0.00 0.00 0.00 0.00

Test Run Inspection

Date July 12, 2019

59

Yes I have merged this motor and verified that all electrical tests are complete!

58.5

Power Supply

No Load Current

Phase A Phase B Phase C

No Load Voltage 456 455 456

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

56

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:					
TIME	DE	Degree Change	ODE	Degree Change	
START:					
5 MIN:					
10 MIN:					
15 MIN:					
20 MIN:					
25 MIN:					
30 MIN:					
35 MIN:					
40 MIN:					
45 MIN:					
50 MIN:					
55 MIN:					
60 MIN:					



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.17	0.13	0.099
ODE	0.12	0.15	0.12

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Robert Wiley

Service Tech signature:

Robert Wiler