

Job Information

Job #: 96463 Date: January 27,

2020

Priority: — Authorized OT: No Authorized by:

Customer Information

Name: Delta Plastics Motor#:

Name Plate Information

Manufacturer: Siemens Enclosure: Totally Enclosed Horsepower/kW: 864

Fan Cooled

Serial#: Nj215055510010001 Model#: 1lab4034pb90z Service Factor:

201

Frame: Rated RPM: 1791 Rated Voltage: 460

Phase: 3 Rated Amps: 970 Cycles: 60

Special design: No



AC Electrical Inspection

Megs at reassembly: Good Surge at reassembly: Good Hi-pot reassembly: Good

Winding Resistance Incoming

Phases A to B Phases B to C Phases C to A Resistive imbalance

Outgoing

Test Run Inspection

Date January 27, 2020

Yes I have merged this motor and verified that all electrical tests are complete!

Power Supply

Phase A Phase B Phase C

No Load Voltage 462 462 464

No Load Current 306.4 290.6 301.6

Temperatures: (Degrees Fahrenheit)

Test run ball-bearing motors for 15 minutes.

Test run sleeve bearing motors for 60 minutes.

Temperature rise at the end of test run should be less than 2° every five minutes.



Test Run Inspection (Continued)

Ambient Temp:

TIME	DE	Degree Change	ODE	Degree Change
START:	89		79	
5 MIN:	89		79	
10 MIN:				
15 MIN:	109		92	
20 MIN:				
25 MIN:				
30 MIN:	124		99	
35 MIN:				
40 MIN:				
45 MIN:	135		109	
50 MIN:				
55 MIN:				
60 MIN:	135		113	



Test Run Inspection (Continued)

Vibration Data: In./Sec-Peak (Readings should be less than .08 In/Sec Peak)

	Horizontal	VDE	Axial
DE	0.03	0.04	0.05
ODE	0.03	0.03	0.05

Magnetic Center Measurements (Only Applies to Sleeve Bearing Motors)

Magnetic Center line distance from shaft shoulder

Magnetic Center line distance from all the way out mark

Magnetic Center line distance from all the way in mark

Total Motor End Float

Additional photos







Yes, the shaft has been isolated for delivery.

Service Tech name: Trevor Hall

Service Tech signature:

/-/h//